

Tel. 5-2623

PO Box D-715

November 29, 1968 New Bedford, Mass.

#27890 Calmelot Homes, Inc.

by Aime Fouquette

E. S. Agnes St. (E)

S x Phillips Rd. Lot 15

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Measures of 1" Curb Stop:

S x S line Phillips Road 623.5

S x 1st hyd. S x Phillips Rd. 228.0

132 W x E line Agnes St. (East) 4.1

W x W " House 40.3

Main is 36 ft. W x E line

Work done January 21 & 22, 1969

76' of 1" copper by owner:	36' out.	40' inside	
Labor.			141.22
1 1" Hays Corporation.			5.50
1 1" Mueller Curb Stop			\$ 9.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 5.00
D-4 Drilling Machine use			\$ 15.00
Loader use: 3 hrs. @ 7.00 hr			21.00
Compressor use: 8 hrs. @ 6.00 hr.			\$ 48.00
2-1" meter couplings @ 2.25 ea.. . . .			\$ 4.50
1 8"x1" Dresser #91 Saddle			\$ 13.08
1 st. cut: 28' x 2' Dirt - W. S.			
1 sidewalk cut: 9' x 2' Dirt - E. S.			

\$272.30