

424 Mt. Pleasant

#27891

December 4, 1968

Arnold Briden

N. S. #215 Walnut St.

W. x Pleasant St.

Please install 1" copper service to supply apartment house. To replace 5/8" Ser. #710 to be discontinued. Meter: inside cellar wall. Received \$150.00 deposit.

Measures of 1" Curb Stop:

	W x W line Pleasant Street	94.3
46	S x N " Walnut Street	6.3
✓	E x W " House	20.6
	S x S " "	16.8

Main is 14 ft. N x S line

Work done December 6, 1968

40' of 1" copper by owner: 14' out. 26' ins.	
Labor.	\$ 56.46
1 1" Hayes Corporation	\$ 5.50
1 1" Mueller Curb Stop	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping Machine Use.	\$ 14.00
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
Compressor use: 1 hr.	\$ 6.00
1 street cut: 9'x2' War. @ 1.78'+5.00	\$ 21.02
1 sidewalk cut: 7'x2' Blacktop	
@ 2.00 sq. yd.	\$ 3.12
	\$152.48