

Tel. 5-5337

170 Hatch St.

December 11, 1968

Ronald M. Brunette

E. S. Essex St.,

S. x Stevenson St.

#27897

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

S x S line Stevenson St.	212.0
W x E " Essex St.	6.0
N x S " House	3.5
W x W " "	39.0

192A

Main is 36 ft. W x E line

Partly laid with drain

Work done April 9, 1969

71' of 1" copper by owner: 36' out. 35' ins.	
Labor.	\$ 11.93
1 1" Hays Corporation	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Tapping Machine use.	\$ 15.00
Compressor use: 1 hr.	\$ 6.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
1 8"x1" Dresser #91 Saddle	\$ 13.08
1 1" cop. to cop. cplg.	\$.41
1 street cut: 5' x 2' Bit. Gravel	
@ 1.89 lin. ft. + 5.00.	\$ 9.45
	\$133.87