

Tel. 2-0810

208 W. Rod. Fr. Blvd.

December 16, 1968

#27899

Manuel Perry

S. S. Portland St., E. x Fort St.

Please install 1" copper service to supply Bungalow. Meter - inside cellar wall. Lay with drain.

Measures of 1" Curb Stop:

E x E line	Fort Street	307.0
N x S	" Portland Street	6.9
E x W	" House	4.9
N x N	" "	30.0

Main is 13 ft. N x S line

Laid with drain

Work done May 1, 1969

45' of 1" copper by owner: 13' out. 32' ins.	
Labor.	\$ 20.78
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine Use	\$ 15.00
2 1" meter couplings @ 2.25 ea	\$ 4.50
1 8" x 1" Dresser #91 D. S. Saddle	\$ 13.08
	\$ 82.86