

PO Box C-710

#27900 December 30, 1968
Theodore G. Simpkins

N. S. #63 Adams St., E. x Myrtle St.

Please install 1" copper service to supply
apartment house. To replace 3/4" Ser. #14001 to
be discontinued. Meter: inside cellar wall.
Received \$100.00 deposit.

Measures of 1" Curb Stop:

E x E line	Myrtle Street	104.8
91. S x N	" Adams Street	9.6
✓ W x E	" House	12.3
S x S	" "	18.3

Main is 32 ft. S x N line
Work done January 15, 1969

44' of 1" copper by owner: 32' out. 12' ins.	
Labor.	\$ 65.41
1 1" Hays Corporation.	\$ 5.50
1 1" Mueller Curb Stop	\$ 9.00
1 Buffalo Stop Box, Complete.	\$ 10.00
Carting.	\$ 5.00
Mueller Tapping Machine use	\$ 14.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1 hr. @ 6.00 hr.	\$ 6.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
1 St. cut: 8'x2' War. @ 1.78' + 5.00 .	\$ 19.24
1 Side. cut: 9'x2' Blacktop @2.00sq. y	\$ 4.00