

Tel. 9-6323 January 13, 1968 15 Peckham St.

Richard Spirlet

#27903 S. S. Phillips Rd., E. x Acush. Ave.

Please install 1" copper service to supply  
ranch house. On existing main. Meter - inside  
cellar wall. \$.50 LAY WITH DRAIN

Measures of 1" Curb Stop:

|                            |       |
|----------------------------|-------|
| E x E line Acushnet Avenue | 480.0 |
| N x S " Phillips Rd.       | 6.0   |
| 132A W x E " House         | 1.0   |
| N x N " "                  | 36.0  |

Main is 20 ft. N x S line

Laid with drain

Work done April 10, 1969

|                                       |          |              |
|---------------------------------------|----------|--------------|
| 53 ft. of 1" copper by owner:         | 20' out. | 33.18        |
| 1 box . . . . .                       |          | 31.48        |
| 1 1" Ross Corporation . . . . .       |          | 5.50         |
| 1 1" Ross Corp Stop . . . . .         |          | 9.00         |
| 1 Diffla Stop Box, Complete . . . . . |          | 10.50        |
| Cutting . . . . .                     |          | 5.00         |
| Tapping Machine "see" . . . . .       |          | 14.00        |
| Loader used 2 hrs. @ 7.00 hr. . . . . |          | 14.00        |
| 2 1" motor coupler @ 2.25 ea. . . . . |          | 4.50         |
|                                       |          | <u>93.18</u> |