#27904

January 14, 1969 Lloyd M. Marden, et al W. S. #73 Chancery St. S. x Union St.

Please install 1" copper service to supply two apartment house. Replaces 5/8" Ser.#12412 to be discontinued. Meter - inside cellar wall. Order meter set when turned on. DEPOSIT \$125.00 Measures of 1" Curb Stop:

N x N line Arnold Street 206.7

45 E x W " Chancery Street 6.0

N x S " Building 11.0

E x E " " 15.4

Main is 14 ft. E x W line Work done January 15, 1969

30' of 1" copper by owner: 14' out. 16'	ins.
Cabore	49.69
1 1" Hays Corporation	9.00
1 Buffalo Stop Box, Complete	10.00
Carting	5.00
Mueller Tapping Machine Use	21.00
Loader use: 3 hrs. 6 7.00 hr	12.00
221" meter couplings @ 2.25 ea	4.50
1 St. cut: 5'x2' War. 0 1.78' # 5.00.	13.90
1 Sidewalk cut: 4 x4 Cement @	30 01.
5.75 sq. yd	10.24
	127.00