

Tel. 5-8994

995 Belle Ave.

#27907

February 7, 1969

Leonard W. Lamarche

W. S. #995 Belleville Ave.

N. x Humphrey St.

Please install 1" copper service to supply cottage. Formerly supplied from Ser. #19849 from 59 Humphrey St. Meter - inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Hazeppa Street	128.0
E x W "	Belleville Ave.	6.0
N x S "	House	1.0
N x N "	"	21.0

Main is 18 ft. N x S line

Work done April 9, 1969

35' of 1" Copper by owner:	18' out. 17' ins.	
Labor.		\$ 42.01
1 1" Hays Corporation.		5.50
1 1" Hays Curb Stop.		9.00
1 Buffalo Stop Box, Complete.		\$ 10.00
Carting.		\$ 5.00
Hueller B-100 Tapping Machine use.		\$ 14.00
Compressor use: 1 hr.		\$ 6.00
Loader use: 2 hrs. @ 7.00 hr.		\$ 14.00
2 1" meter couplings @ 2.25 ea.		\$ 4.50
1 street cut: 6' x 2' Warrenite		
1.78 lin. ft. @ 5.00		\$ 15.68
		\$ 125.69

1 sidewalk cut: 8' x 2' Dirt - W. S.