

c/o Grossman & Sons
142 Union St.
Braintree, Mass.

132-D

#27911

February 13, 1969

Hia Pearl Corp.

S. S. Westgate St., E. x Barnard St.

Please install 1" copper service to supply
split-level house. Meter - inside cellar wall.
Street not accepted as of this date.

Measures of 1" Curb Stops:

E x E line	Barnard Street	173.6
N x S "	Westgate Street	7.0
E x W "	House	11.0
N x N "	"	24.0

Main is 18 ft. N x S line

Work done May 16, 1969

37' of 1" copper tubing: 18' out. 19' ins.	
Labor.	\$ 12.04
1 1" Corporation - Hays	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
B100 Mueller Tapping Machine use	\$ 14.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
	\$ 60.04

Owner dug and backfilled trench