

c/o Grossman & Sons
142 Union St.
Braintree, Mass.

February 13, 1969

132-D

#27912

Hia Pearl Corp.

N. S. Westgate St., E. x Barnard St.

Please install 1" copper service to supply
split-level house. Meter - inside cellar wall.
Street not accepted as of this date.

Measures of 1" Curb Stop:

E x E line Barnard Street	136.6
S x N " Westgate Street	7.0
E x W " House	11.7
S x S " "	29.8

Main is 32 ft. S x N line

Work done May 16, 1969

56' of 1" copper by owner: 32' out. 24' ins.	
Labor.	\$ 24.06
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo stop box, complete	\$ 10.00
Carting.	\$ 5.00
Mueller Tapping Machine use.	\$ 14.00
2 12 meter couplings @ 2.25 ea.. . . .	\$ 4.50
	\$ 72.06

Owner dug and backfilled trench