

Tel. 5-3613

93 Jarry St.

February 27, 1969

#27920

Mary R. Amaral

S. S. #96 Armsby St.

E. x Metcalf St.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter - inside
cellar wall.

Measures of 1" Curb Stop:

E x E	line Metcalf Street	116.0
127E N x S	" Armsby Street	4.6
E x W	" Building	7.0
N x N	" "	30.0

Laid with drain

Main is 18 ft. N x S line

Work done April 16, 1969

46' of 1" Copper by owner: 18' out. 28' ins.	
Labor.	\$ 31.70
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter Couplings @ 2.25 ea	\$ 4.50
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
1 8" x 1" Dresser #91 D. S. Saddle	\$ 13.08
	<u>\$107.78</u>