

Tel. 5-3613

93 Jarry St.

February 27, 1969

#27921

Mary R. Amaral

S. S. #323 Cummington St.

E. x Metcalf St.

Please install 1" copper service to supply
Cape Cottage. Lay with drain. Meter - inside
cellar wall.

Measures of 1" Curb Stop:

E x E line Metcalf St.	113.0
127E N x S " Cummington St.	6.0
E x W " Building	15.1
N x N " "	27.3

Laid with drain

Main is 14 ft. N x S line

Work done April 16, 1969

37' of 1" copper tubing by owner: 14' out.

23' inside

Labor:	\$ 31.69
1 1" Hays Corporation	\$ 5.50
1 1" Curb Stops - Hays.	\$ 9.00
1 Buffalo Stop Box, Complete.	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine use	\$ 15.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use: .2.hrs. @ 7.00.hr.. . . .	\$ 14.00
1 8"x1" Dresser #91 D. S. Saddle.	<u>\$ 13.08</u>
	\$107.77