

Tel. 5-9289

17 Tark. Hill Rd.

#27922

March 4, 1969

Andre J. Fournier

W.S. #17 Mill Rd., S. x Jireh St.

Please install 1" copper service to supply
Garrison house. Replaces 5/8" Ser. #13853 to be
discontinued. Will notify when ready. Meter -
inside box on taker's land.

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	258.0
E x W " Mill Rd.	7.3
N x S " Building	19.8
E x E " Meter Box	10.0

Main is 14 ft. E x W line

Work done March 28, 1969

18' of 1" copner by owner: 14' out. 4' ins.	
Labor.	\$ 26.71
1 1" Hays Corporation.	\$ 5.50
1 1" Mueller Curb Stop	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
B-100 Tapping Machine Use.	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Compressor use: 1/2 hr. @ 6.00 hr	\$ 3.00
Loader use: 2 hrs. @ .7.00 hr.	\$ 14.00
1 Street cut: 4'x2' Warrenite @	
1.78 lin. ft. + 5.00	\$ 12.12
	\$103.83