Tel. 2-5580 165 Shawm	ut Ave.
March 25, 1969	
#27923 N. B. Roofing & Siding, In	ne.
N.S. #169 Mt. Vernon St. W. x Shawmut Ave.	
Please install 1" copper service to s shop. To replace 3/4" Ser. #17213. Met	upply
	er - in-
side bldg.	
Measures of 1" Curb Stop:	1. 0
83 S x N " Mt. Vernon Street	6.0
W x E " House	6.0
SXS " "	6.0
Main is 32 ft. S x N line	
Work done April 15, 1969	

38' of 1" copper by owner: 32' out. 6'	inside
Labore	64.80
1 1" Hays Corporation	5.50
1 1" Hays Curb Stop	9.00
1 Buffalo Stop Box, Complete	10.00
Carting	5.00
Mueller B-100 Tapping Machine Use	
Loader uses 3 hrs. @ 7.00 hr	21.00
Compressor use: 2 hrs. @ 6.00 hr	12.00
2 1" meter couplings @ 2.25 ea.	4.50
1 st. cut: 21° x 2° Pen. Mac. @ .89 lin.	
ft. + 5.00	23.69
1 sidewalk cut: 4 x4 Cement @ 5.75 sq.	
yd	10-26
	CONSTRUCTION OF THE PROPERTY OF THE PARTY OF
	179.73