

Tel. 5-3478

1051 Sterling St.

#27933

April 14, 1969
William P. Constant
S. S. Kenmore St.
W. x Acushnet Ave.

Please install 1" copper service to supply
cottage. Lay with drain. Meter - inside cellar
wall.

Measures of 1" Curb Stop:

W x W line	Adelaide Street	180.0
N x S	" Kenmore Street	8.3
E x W	" House	12.4
N x N	" "	31.8

Main is 14 ft. N x S line
Laid with drain
Work done May 29, 1969

41' of 1" copper by owner: 14' out. 27' ins.	\$	28.16
Labor	\$	5.50
1 1" Hays Corporation	\$	9.00
1 1" Hays Curb Stop	\$	10.00
1 Buffalo Stop Box, complete	\$	5.00
Curtains	\$	15.00
D-4 Drilling Machine Use	\$	4.50
2 1" Meter couplings @ 2.25 ea.	\$	14.00
Loader use: 2 hrs. @ 7.00 ea.	\$	9.30
1 6"x1" Dresser #91 D. S. Saddle	\$	

\$100.46