

Tel: 5-3519

1014 Dewey St.

May 5, 1969

#27944

Armand Sansoucy

N.S. Cummington St., E x Jarry St.

Please install 1" Copper service to
supply ranch. Lay with drain. Meter -inside
cellar wall.

Measures of 1" Curb Stop:

E x E line	Metcalf Street	90.6
S x N	" Cummington St.	8.4
E x W	" House	2.2
S x S	" "	32.4

Partly laid with drain

Main is 36' S x N line

Work done May 27, 1969

62' of 1" copper by owner:	36' out.	26' ins.	
Labor.			\$ 33.28
1 1" Hays Corporation.			\$ 5.50
1 1" Hays Curb Stop.			\$ 9.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 5.00
D-4 Drilling Machine use			\$ 15.00
2 1" meter cplgs. @ 2.25 ea.			\$ 4.50
Loader use: 3 hrs. @ 7.00 ea.			\$ 21.00
1 Street cut: 7' x 2' Dirt			
1 8"x1" Dresser #91 D. S. Saddle			\$ 13.08
			<u>\$116.36</u>