

Tel. 7-9349

P. O. Box D-715

#27947

May 8, 1969

Camelot Homes, Inc.

E. S. Agnes St. (W)

N. x Agnes St. (Corner) Lot 26

Please install 1" copper service to supply
garrison home. Meter - inside cellar wall.

Measures of 1" Curb Stop:

N x N line Agnes St. (S)	83.0
--------------------------	------

W x E " Agnes St. (W)	8.0
-----------------------	-----

N x S " House	5.5
---------------	-----

W x W " "	29.0
-----------	------

Partly laid with drain

Main is 36 ft. W x E line 36 ft.

Work done August 27, 1969

56' of 1" copper by owner 36' out 2' ins.

Labor \$17.58

1 1" Hays Corporation 5.50

1 1" Hays Curb Stop 9.00

1 Buffalo Stop Box, complete 10.00

Carting 5.00

Drilling Machine Use \$15.00

2 1" meter couplings @ 2.25 ea 4.50

Motorcane used 2 hrs. @ 10.50 hr. 21.00

1 8"x1" Presser #91 D. S. saddle 13.68

1 Street cut: 26' x 3' dirt

8131.26