

Tel. 7-9349

P. O. Box D-715

#27949

May 8, 1969

Camelot Homes, Inc.

E. S. #6 Agnes St. (W)

Opp. Staron St. Lot 28

Please install 1" copper service to supply
Garrison home. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x S line	Phillips Rd.	370.0
W x E	" Agnes St. (W)	7.0
N x S	" House	15.0
W x W	" "	32.5

Main is 36 ft. W x E line

Workdone August 27, 1969

63' of 1" copper by curners	36' cut.	27' ins.	
Labor.			\$ 47.58
1 1" Hays Corporation.			\$ 5.50
1 1" Hays Curb Stop.			\$ 9.00
1 Buffalo stop box, complete			\$ 10.00
Carting.			\$ 5.00
D-4 Drilling machine use			\$ 15.00
2 1" meter couplings @ 2.25 ea			\$ 4.50
Wotocrane use: 2 hrs. @ 10.50 hr.			\$ 21.00
1 St. cut: 26' x 2½' Dirt - S. S.			
1 Sidewalk cut: 10' x 2½' Dirt - S. S.			
1 8"x1" Dresser D. S. #91 Saddle			\$ 13.62
			<u>\$131.26</u>