

Tel. 3-1358

33 Viall St.

#27953

May 12, 1969

Leo H. Boulanger

S. S. #54 Belleville Rd.

opp Merrill St.

Please install $3/4$ " copper service to supply shop. Formerly supplied by $5/8$ " Ser. #13405.

Meter - inside bldg. DEPOSIT - \$125.00

Measures of $3/4$ " Curb Stop:

W x W line Merrill Street	15.6
N x S " Belleville Road	7.8
E x W " Building	1.6
N x W " "	8.0

Main is 18 ft. N x S line

Work done June 5, 1969

24' of 3/4" copper by owner: 18' out. 6' ins.	
Labor:	\$ 48.86
1 3/4" Mueller Corporation	\$ 3.75
1 3/4" Curb Stop - Hays.	\$ 7.25
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping Machine Use.	\$ 12.00
2 3/4" meter couplings @ 1.75 ea..	\$ 3.50
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1/2 hr. @ 6.00/hr..	\$ 3.00
1 St. cut: 6'x2' War. @ 1.78' + 5.00.	\$ 15.68
1 Sidewalk cut: 5'x2' Blacktop	
@ 2.00 sq. ft.	\$ 2.22
	\$125.26