

1637 No. Main St.
Fall River, Mass.

June 10, 1969

Bristol Trust

N. S. #123 Rockdale Ave.

E. x Dartmouth St.

#27968

Please install 1" copper service to supply
restaurant. Meter - inside box on tanker's land.
S. E. cor. of lot. Order meter set when turned
on. Measures of 1" Curb Stop:

W x W line Avon Street	123.3
S x N " Rockdale Avenue	8.2
W x Ct. Meter Box	23.7
S x S line Building	56.3

Partly laid with drain

Main is 60 ft. S x N line

Work done September 3 & 4, 1969

134' of 1" copper by owner: 60' out. 74' ins.	
Labor.	\$ 83.38
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 tapping machine use.	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 1/2 hr. @ 6.00 hr.	\$ 3.00
1 St. cut: 17' x 2' Warrenite @ 1.78	
Lin. Ft. + 5.00.	\$ 35.26
	\$190.64



Ser. #27968



25'

8.2'

