Work done by Campanella, Contractor

Main is 14 ft. E x W line

8" C. I. Pipe from main to line: 14 ft. 2" copper from property line to bldg. 41 ft.

Stock supplied & installed by Campanella:

14 ft. of 8" C. I. Pipe 1 8" Mechanical Gate Valve 1 8" C. I. Gate Box, Complete