

Tel. 7-0489

64 Diman Street

June 23, 1969

#27980

Alda J. Pereira

S. S. #338 Natick St., W. x Wild-
wood Rd.

Please install 1" copper service to supply
one-family house. Main to be extended. Meter
inside box on taker's land. Will pay assessment
in full 50¢.

Measures of 1" Curb Stop:

W x W line Wildwood Road	263.0
N x S " Natick Street	6.9
E x E " House	14.1
N x center of meter box	10.4

Main is 18 ft. N x S line

Work done August 11, 1969

P 22' of 1" copper by City; 18' out. 4' in.	
@ 1.30 ft.	\$ 28.60
Labor.	\$ 30.48
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine Use	\$ 15.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
1 st. cut: 10'x2' Bit. Gravel	
@ .89 ft. + 5.00.	\$ 13.90
1 sidewalk cut: 8'x2' Dirt	
1 6"xl" Smith-Blair Service Saddle #313.	\$ 9.24
	<u>\$145.22</u>