

366 Conduit St.

June 26, 1969

#27981

Joseph Silva

S. S. Mazeppa St., W x Mill Rd.

Please install 1" copper service to supply bungalow. Main to be extended at taker's expense by his contractor. Meter -- inside cellar wall.

Measures of 1" Curb Stop:

W x W line Mill Road	114.6
N x S " Mazeppa St.	7.0
W x E " House	21.0
N x N " "	20.0

Main is 14 ft. N x S line

Work done June 27, 1969

30' of 1" copper: by owner: 14' out. 16' ins.	
Labor.	\$ 12.00
1 1" Corporation - Hayes	\$ 5.50
1 1" Curb Stop - Hayes	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping Machine Use.	\$ 14.00
2 1" meter cplgs. @ 2.25 ea.	\$ 4.50
Compressor use: 1/2 hr. @ 6.00 hr	\$ 3.00
	\$ 63.00

Owner dug and backfilled trench -
will maintain street cuts