

Tel. R-401-434-1322

Dexter H. Adams

R. Prov., R. I. 02914

July 15, 1969

#27984

Getty Oil Company/ by: J. R. Driscoll
NW cor. 835 Rockdale Ave. & North St.

Please install 1" copper service to supply

gas station. To replace 3/4" Ser. #21513 to be
discontinued. Meter: inside wall; service

from North St.

Measures of 1" curb stop:

W x W line Rockdale Avenue

S x N " North Street

W x H " Building

S x S "

Main is 27 ft. S x H line
Work done August 26, 1969

46.0

24.4

8.0

65.0

67' of 1" copper by owner: 27' out. 40' ins.	
Labor.	\$ 73.34
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting	\$ 5.00
Mueller B-100 tapping machine use	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 1 hr.	\$ 6.00
1 st. cut: 8' x 3' Warrenite @ 1.78'	
+ 5.00	\$ 19.24
1 Sidewalk cut: 8'x2' cement @ 5.75S.F.	\$ 10.24
	\$177.82