

Tel: 5-1743

#27986

22 Tarkiln Hill Road

July 17, 1969

D. J. Realty/Ray Leblanc

W. S. Briarwood Drive; Opp.

Cottonwood Road.

LOT 9

Please install 1" copper service to supply  
bungalow. Meter -- inside cellar wall.

Measures of 1" Curb Stop:

N x S line Cottonwood Road

18.2 8.9

E x W " Briarwood Drive

7.0

S x N " House

3.4 1.7

E x E " "

24.4 32.4

Main is 14 ft. E x W line

Work done October 31, 1969

33' of 1" copper by owner:	14' out.	19' ins.	
Labor. . . . .			\$ 11.45
1 1" Hays Corporation. . . . .			\$ 8.50
1 1" Hays Curb Stop. . . . .			\$ 14.00
1 Buffalo Stop Box, Complete . . . . .			\$ 10.00
Carting. . . . .			\$ 5.00
Drilling Machine Use . . . . .			\$ 15.00
2 1" meter couplings @ 2.25 ea.. . . .			\$ 4.50
			<hr/> \$ 68.45

Owner dug, backfilled and will maintain  
all ~~trench~~ trench cuts - He supplied  
the 8"x1" Dresser Style #91 D. S.  
Saddle