

Tel: 5-1743
#27995

22 Tarkiln Hill Road
July 17, 1969
D. J. Realty/by Ray Leblanc
N. s. Cottonwood Road; E. x Briar
wood Drive.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line	Briarwood Dr.	415.3
S x N "	Cottonwood Rd.	5.0
E x E "	House	22.6
S x S "	House	32.0

Main is 36 ft. S x N line.

Work done Feb. 18, 1970

65 ft. of 1" Copper by owner:	36 out. 29 ins.	
Labor.		17.14
1 1" Hays Corporation.		8.50
1 1" Hays Curb Stop.		14.00
1 Buffalo Stop Box, Complete		10.00
Carting.		10.00
D-4 Drilling Machine Use		15.00
2 - 1" Meter Cplg. @ 2.25 ea.. . . .		4.50
		<u>79.14</u>

Owner dug, backfilled & will maintain trench cuts.

Owner Supplied 8' x 1' Dresser #91 D.S. Saddle