

Tel: 5-1743

#27996

22 Tarkiln Hill Road

July 17, 1969

D. J. Realty/by Ray Leblanc

N. s. Cottonwood Road; S. x Briar  
wood Drive.

Please install 1" copper service to supply  
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Blaze Rd. (E)	347.0
S x N	" Cottonwood Road	7.0
W x E	" House	9.5
S x S	" "	27.0

Main is 36 ft. S x N line

Work done July 16, 1969

58' of 1" copper by owner: 36' out. 22' inside	
Labor. . . . .	\$ 11.16
1 1" Hays Corporation. . . . .	\$ 5.50
1 1" Hays Curb Stop. . . . .	\$ 9.00
1 Buffalo stop box, complete . . . . .	\$ 10.00
Carting. . . . .	\$ 5.00
D-4 Drilling Machine Use . . . . .	\$ 15.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
	<hr/>
	\$ 60.16

Owner dug, backfilled trenches and supplied  
the 8" x 1" Dresser #91 D. S. Saddle