

Tel: 5-1743
#27998

22 Tarkiln Hill Road

July 17, 1969

D. J. Realty/by Ray Leblanc
N. s. Cottonwood Road; E. x
Briarwood Drive.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

W. x W. line	Blaze Rd. (E)	187.0
S. x N.	" Cottonwood Rd.	7.0
W. x E.	" House	7.0
S. x S.	" "	30.5

Main is 36 ft. S. x N. line
Work done Oct. 1, 1969

61' of 1" Copper by Owner: 36' out. 25 ins.	
Labor.	\$ 17.87
1 1" Hays Corporation	\$ 5.50
1 1" Hays Curb Stop	\$ 9.00
1 Buffalo Stop Box	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Motor Couplings @ 2.25 ea. . .	\$ 4.50
1 8" x 1" Dresser Serv. Saddle. .	\$ <u>66.87</u>

was supplied by the owner and the owner's equipment excavated and backfilled the trench and will maintain trench cuts.