

Tel: 5-1743
#28000

22 Tarkiln Hill Road
July 17, 1969
D. J. Realty/oy Ray Leblanc
S. E. cor. Briarwood Drive &
Cottonwood Road.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line Cottonwood Rd.	34.0 ft.
W x E " Briarwood Dr.	7.0'
S x N " House	6.8'
W x W " House	32.0'

Main is 36 ft. W x E line

Work done May 4, 1970

63 ft. - Copper by Owner: 36' out; 27' ins.	
Labor.	\$ 17.23
p1 1" Hays Corporation	8.50
p1 1" Hays Curb Stop.	14.00
p1 Buffalo Stop Box, Complete.	10.00
Carting	10.00
D-4 Drilling Machine, Use	15.00
2 - 1" Meter Cplg. @ 2.50 ea.	5.00
Compressor Use: 1/2 hr. @ 6.00 hr.	3.00
	<u>82.73</u>

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style 91DS Saddle.