

Tel: 5-1743

#28001

22 Tarkiln Hill Road

July 17, 1969

D. J. Realty/by Ray Leblanc

S. s. Cottonwood Road; E. x Briar-
wood Drive.

Lot 52

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Briarwood Drive	151.5
N x S " Cottonwood Rd.	7.0
W x E " House	10.0
N x N " "	29.7

Main is 14 ft. N x S line

Work done August 12, 1969

38' of 1" copper b y owner: 14' out. 24' ins.	
Labor.	\$ 11.16
1 1" Corporation - Hays.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo stop box, complete	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine use	\$ 15.00
2 1" meter couplings @ 2.25 ea	\$ 4.50
	\$ 60.16

Owner supplied the 8"x1" Dresser #91
D. S. Saddle

Owner dug and backfilled the trenches -
He will maintain all cuts.