

Tel: 5-1743

#28006

22 Tarkiln Hill Road

20762

July 17, 1969

D. J. Realty/by Ray Leblanc

S. S. Cottonwood Road; E. x
Briarwood Drive.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W	line	Blaze Road (E)	302.2
N x S	"	Cottonwood Rd.	7.0
W x E	"	House	4.2
N x N	"	"	34.6

Main is 14 ft. N x S line

Work done October 8, 1969

44' of 1" copper by owners	24' x 30' ins.	
Labor.		\$ 11.52
1 1" Hays Corporation.		\$ 8.50
1 1" Hays Curb Stop		\$ 14.00
1 Buffalo Stop Box, Complete		\$ 10.00
Carting.		\$ 5.00
Drilling Machine Use.		\$ 15.00
2 1" meter couplings @ 2.25 ea.		\$ 4.50
		<u>\$ 68.52</u>

Owner dug, backfilled and will ~~maintain~~
maintain all cuts

Owner supplied the 8x1" Dresser #91 D. S.
Saddle

Some prices increased today - Oct. 9, 1969,
Billing Day