

Tel: 5-1743  
#28009

# 42

22 Tarkiln Hill Rd.

July 17, 1969

D. J. Realty/ by Ray Leblanc  
S. S. Cottonwood Road; W. x  
Laurelwood Drive. Lot 67

Please install 1" copper service to supply bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

W. x W. line	Blaze Rd. (E)	88.0
N. x S.	" Cottonwood Rd.	7.0
W. x E.	" House	6.0
N. x N.	" "	31.0

Main is 14 ft. N. x S. line

Work done Sept. 30, 1969

40' of 1" Copper by owner: 14' out. 26' ins.

Labor: . . . . .	\$ 23.92
1 1" Hays Corporation. . . . .	\$ 5.50
1 1" Hays Curb Stop. . . . .	\$ 9.00
1 Buffalo Stop Box, Complete. . . . .	\$ 10.00
Carting . . . . .	\$ 5.00
D-4 Drilling Machine Use. . . . .	\$ 15.00
2 1" Meter couplings @ 2.25 ea..	\$ 4.50
	<u>\$ 72.92</u>

Owner's equipment excavated and backfilled  
the trench and he supplied the 8" x 1"  
Dresser service saddle

Owner will maintain trench cuts.