

Tel: 3-5115
2-1365

183 Rockland Street

#28014

August 4, 1969

Manuel S. Silva

N. S. Bellevue St.; W. x Brock
Ave.

Please install 1" copper service to supply
cape cod cottage. Meter inside cellar wall.
Lay with drain.

Measures of 1" copper Stop:

W x W line Brock Avenue	316.0
S x N " Bellevue Street	8.8
W x W " House	7.0
S x S " "	28.7

Main is 32 ft. S x N line

Partly laid with drain

Work done October 2, 1969

53' of 1" copper by owner:	32' out.	21' ins.	
Labor.			\$ 35.76
1 1" Hays Corporation.			\$ 5.50
1 1" Hays Curb Stop.			\$ 9.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 5.00
Mueller B-100 Tapping Machine Use.			\$ 14.00
2 1" meter cplgs. @ 2.25 ea.			\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.			\$ 21.00
Compressor use: 1/2 hr. @ 6.00 hr.. . . .			\$ 3.00
1 st. cut: 7' x 2½' War. @ 1.78'+5.00			\$ 17.46
			\$125.22