

591 Summer St.
New Bedford, Mass.

#28018 August 13, 1969
George Simmons
w. s. #591 Summer St.
N. x Coggeshall St.

Please install 1" copper service to supply
shop. Replaces 3" Service #17643 to be dis-
continued. Meter: inside cellar wall.

Measures of 1" Curb Stop:

S x S	line Coggeshall St.	97.8
E x W	" Summer Street	9.2
S x N	" Building	2.4
E x E	" "	9.0

Main is 18 ft. E x W line

Work done August 13, 1969

Installed in same trench as Ser. #27973

23' of 1" copper by owner: 18' out, 5' ins.	
Labor.	\$ 11.66
1 1" Hays Corporation	\$ 3.30
1 1" Hays Curb Stop	\$ 9.00
1 Buffalo Stop Box; Complete.	\$ 10.00
Carting.	\$ 5.00
Mueller Tapping Machine use - B-100.	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use: 1 hr.	\$ 7.00
	<hr/>
	\$ 66.66

See Service No. 27973 - 6" for street and sidewalk cut - both services installed in same trench.