

West End Day Nursery
c/o Coholan Plumber
699 Belle. Ave., City

Tel. 2-6389

August 13, 1969

#28019

West End Day Nursery, Inc.

/by Irving Williams

N.E. cor. Mixfield St. & Cedar St.

Please install 2" copper service to supply
day nursery. Meter: inside boiler room.

Measures of 2" Mueller O-riseal Curb Stop:

N x N line	Maxfield Street	86.7
E x W	" Spruce Street	5.4
N x N	" Building	3.3

Main is 14 ft. E x W line
Work done September 3, 1969

20 ft. of 2" copper by owner: 14' out. 6' ins.	
Labor.	\$ 47.42
1 2" Mueller Corporation - Oriseal	\$ 25.50
1 2" Mueller Oriseal Curb Stop	\$ 56.50
1 R-144 Caldwell Valve Box, Complete	\$ 18.00
Carting.	\$ 5.00
D-4 Drilling Machine Use	\$ 15.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1/2 hr. @ 6.00 hr.	\$ 3.00
1 8"x2" Dresser D. S. #91 Saddle	\$ 13.68
1 St. cut: 6' x 2' Warrenite @ 1.78+5.00	\$ 15.68
1 Sidewalk cut: 4'x4' Cement @ 5.75 S.	\$ 10.24
Supervision.	\$ 9.48
	\$233.50