

Tel. 4-2092

218 Rockland St.
New Bedford, Mass.

#28023

August 18, 1969
Matthew J. McAvoy
W. S. Caroline St.
S. x Mt. Vernon St.

Please install 1" copper service to supply
bungalow. Lay with drain if possible. Meter:
inside cellar wall. Main to be extended. \$.50
Measures of 1" Curb Stop:

S x S line Mt. Vernon Street	133.8
E x W " Caroline St.	4.7
W x S " House	2.2
E x E " "	17.4

Laid with drain
Main is 18 ft. E x W line Caroline St.
Work done September 22, 1969

33 ft. of 1" copper by owner: 18' out. 15' ins.	
Labor.	\$ 26.38
1 1" Corporation - Hays.	5.50
1 1" Curb Stop - Hays.	\$ 2.00
Carting.	2.00
1 Buffalo stop box, complete	\$ 10.00
1 Mueller B-100 Tapping machine use.	\$ 14.00
2 1" meter couplings @ 2.25 ea	4.50
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: 1/2 hr. @ 6.00 hr	3.00
	\$ 91.38