

Tel. 4-8851

478 Coggeshall St.
New Bedford, Mass.

August 18, 1969

#28024

John Freitas/ by Alfred Freitas
SE cor. Raymond. St. & Menton St.

Please install 1" copper service to supply
bungalow. Lay with drain. Meter - inside
cellar wall.

Measures of 1" Curb Stop:

S. x S. line Menton St.	57.2
W. x E. line Raymond St.	8.0
S. x S. line House	5.2
W. x W. line House	29.5

Main is 32 ft. W. x E. line

Partly laid with drain

Work done September 25, 1969

63' of 3/1" copper by owner: 32 out. 31 inside		
Labor:		\$36.96
1 1" Hays Corporation		\$ 5.50
1 1" Hays Curb Stop		\$ 9.00
1 Buffalo Stop Box, Complete		\$10.00
Carting.		\$ 5.00
D-4 Drilling Machine use		\$15.00
2 1"meter cplgs. @ 2.25 ea.		\$ 4.50
1 St. cut: 7' x 2 1/2' War. @ 1.78' +		
5.00		\$17.46
1 8" x 1" Dresser service saddle		\$12.68
		\$117.10