

Tel. 997-9471

PO Box N-1127

#28026

August 19, 1969

Matthew Tatelbaum

N. S. #11 Davis St.

W. x Riverside Ave.

Please install 4" C.L.C.I. 3" Takers meter to supply launderette. Second service. Meter inside building.

Measures of 4" Darling Tapping Gate Valve:

W x W line	Riverside Avenue	122.5
S x N	" Davis Street	31.8
E x W	" Building	11.0
S x S	" "	31.8

Main is 32.8 ft. S x N line

Work done Sept. 30 & Oct. 1, 1969

34.8' of 4" Cast Iron Cem. Lin. Pipe	
@ 1.78 ft. (32.8' out. 2' ins.)	\$ 61.94
Labor.	\$155.83
1 10"x10"x4" A.P. Smith Tapping Sleeve.	\$ 89.05
1 4" Darling O-ring Tapping Gate Valve	\$ 73.20
2 8" C. I. Gate Box, Complete.	\$ 60.48
Carting.	\$ 10.00
A. P. Smith #54 Tapping Machine Use.	\$ 25.00
Loader uses 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 2 hrs. @ 6.00 hr.	\$ 12.00
1 St. cut: 20'x2½' War. @ 1.78' + 5.00	\$ 40.60
1 Sidewalk cut: 13'x2½' Blacktop	
@ 2.00 sq. yd.	\$ 7.22
12 lbs. Mineralead @ .22 lb.	\$ 2.64
¾ lb. Asbestos Yarning rope @ 2.10#	\$ 1.57
Supervision.	\$ 31.17
	<u>\$591.70</u>