

Tel. 5-2754

366 Conduit St.
New Bedford, Mass.

August 29, 1969

#28027

Joseph Silva

SW cor. Mazeppa St. & Mill Road

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

W x W line	Mill Road	48.2
N x S "	Mazeppa Street	5.2
E x W "	House	3.5
N x N "	"	19.7

Laid with drain

Main is 18 ft. N x S line

Work done September 22, 1969

32' of 1" copper by owner: 14' out. 18' ins.	
Labor.	\$ 29.06
1 1" corporation - Hays.	\$ 5.50
1 1" Curb Stop - Hays.	\$ 9.00
1 Buffalo stop box, complete	\$ 10.00
Carting.	\$ 5.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
2 1" meter couplings @ 2.25 ea	\$ 4.50
Mueller B 100 Tapping Machine use.	\$ 14.00
	\$ 91.06