

Tel. 3-1758

209 Chestnut St.
New Bedford, Mass.

#28045

September 18, 1969

Gilbert Lord

W. S. Elmwood Rd.

N. x Hathaway Rd.

Please install 1" copper service to supply
cape cottage. On existing main. Assess. to be
paid in full \$120.80. Meter: inside cellar wall
\$.50 plus rates.

Measures of 1" Curb Stops

N x N	line Hillcrest St.	31.5
E x W	" Elmwood Road	7.0
N x N	" House	4.0
E x E	" "	22.6

Work done Oct. 16, 1969 - Main is 18' E x W line

36' of 1" copper by owner: 18' out. 18' ins.	
Labor.	\$ 27.00
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop.	\$ 14.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine Use	\$ 15.00
2 1" meter couplings @ 2.25 ea	\$ 4.50
Compressor use: 1/2 hr. @ 6.00 hr..	\$ 3.00
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
1 6"x1" Dresser #91 D. S. Saddle	\$ 13.68
1 St. cut: 10'x2' Warrenite	
@ 1.78 L. F. + 5.00	\$ 22.80
1 Sidewalk cut: 8'x2' Dirt	666
	<u>\$144.48</u>