

Tel. 3-2921

111 Dartmouth St.

#28047

September 23, 1969

Thomas Perry

N. W. cor. #111 Dartmouth St.
& Hickory St.

Please install 1" copper service to supply
Funeral home. Meter: inside cellar wall.
Additional Ser. to Ser. #3982

Measures of 1" Curb Stop:

N x N line	Hickory Street	103.9
E x W	" Dartmouth Street	7.0
S x N	" Building	19.4
E x E	" House	31.0

Main is 30 ft. S x N line

Work done October 22 & 23, 1969

56' of 1" copper by owner: 30' out. 26' ins.	
Labor.	\$126.30
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop.	\$ 14.00
1 Caldwell Stop Box, Complete.	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping Machine Use.	\$ 14.00
2 1" meter couplings @ 2.25 ea	\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 1 hr.	\$ 6.00
1 St. cut: 20' x 3' Warrenite	
@ 1.78 L. F. + 5.00.	\$ 40.60
1 Sidewalk cut: 8'x3' Blacktop	
@ 2.00 sq. yd.	\$ 5.34
	\$255.24