

Mr. Jack A. Nickerson
c/o Turner Construction
Duchaine Blvd.-City

October 2, 1969

#28051

Polaroid Corporation/Jack A.
Nickerson

W. S. Phillips Rd.,
S. x Pine Hill Drive

Please install 12" service C.I.C.L. 10" meter
to supply manufacturing plant. Meter: in box
on taker's land. Service to pit on Taker's land.

Measures of 12" Mueller O-ring Gate - Tapping:

S x S line Pine Hill Drive	287.4
E x W " Phillips Road	23.7
S x N " Meter Box	3.8
E x E " "	77.6
Main is 25 ft. W x E line	
Line Service - Work done Nov. 17 & 18, 1969	

P	18' of 12" Tyton C. I. Pipe @ 6.61' . . .	\$ 118.98
	Labor.	\$ 179.82
P	1 16"x12" A. P. Smith Tapping Sleeve .	\$ 246.84
P	1 12" Mueller O-Ring Tapping Gate Valve	\$ 348.00
P	1 8" C. I. Gate Box, Complete - 245# .	\$ 66.15
	Carting.	\$ 20.00
	A.P. Smith S-54 Drilling Machine Use .	\$ 75.00
P	28 lbs. Mineralead @ .22 lb.	\$ 6.16
P	1 3/4 lbs. 5/8" Asbestos Yarning Rope	
	@ 2.10 lb.	\$ 3.68
	Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
	Compressor use: 1 1/2 hrs. @ 6.00 hr. . .	\$ 9.00
	1 St. cut: 20' x 2 1/2' War. @ 1.78' + 5.00	\$ 40.60
	1 St. cut: 6' x 2 1/2' War. @ 1.78' + 5.	\$ 15.68
	Supervision.	\$ 35.96

\$1186.87

Pipe is 5 ft. outside of Prop. line