

20 Kent St. 3
Brookline, Mass.

#28067 October 23, 1969

Seymour B. Levin by Alfred Helfrich
1166 N. E. Cor. Shawmut Ave. & Nash Rd.

Please install 6" C.L.C. I. FIRE SUPPLY
service to supply office bldg. & garage.
Service laid to property line.

Measures of 6" Darling O-ring A. Bell Gates

N x N	line Nash Road	184.7
W x E	" Shawmut Avenue	10.9
N x S	" Meter Box	1.0
W x W	" " "	86.4

To Property line

Work done November 6, 1969

✓ 7.4 ft. of 6" C. I. C. L. Pipe @ 2.46'	\$ 18.20
Labor.	\$ 47.94
✓ 1 6" Darling O-ring A. Bell Gate Valve	\$ 86.53
✓ 1 4" C. I. Gate Box, Complete - 209#	\$ 56.43
16 Lbs. Mineralead @ .22 lb.	\$ 3.52
1 lb. 5/8" Asbestos Yarning Rope	\$ 2.10
Carting.	\$ 10.00
Loader use: 1 hr.	\$ 7.00
1 Sidewalk cut: 9'x2½' Dirt - E. S.	
Supervision.	\$ 9.59
	\$21.31

20 Kent St.
Brookline, Mass.

28066 October 23, 1969

Seymour B. Levin by Alfred Helfrich
N. E. Cor. Shawmut Ave. & Nash Rd.

Please install 4" Cast iron to supply Office
Bldg. & Garage. 4" to be reduced to 2" in meter
box. Meter box on Taker's land.

Measures of 4" Mueller O-ring A. Bell Gate:

N x N	line Nash Road	129.0
W x E	" Shawmut Avenue	13.0
S x N	" Building	1.2
W x W	" "	12.0

Laid to meter box
Work done November 6, 1969

21.4' of 4" C. I. C. L. Pipe @ 1.78"	\$ 38.09
Labor.	\$ 35.95
1 4" Mueller O-Ring All Bell Gate. . .	\$ 62.40
1 4" C. I. Gate Box, Complete - 209#	\$ 56.43
Carting.	\$ 10.00
15 lbs. Mineralead @ .22 lb.	\$ 3.30
1 lb. 5/8" Asbestos Yarning Rope . . .	\$ 2.10
1 Bend, 4" Bell & Spigot, Cem. Lin. .	\$ 17.52
Loader use: 1 hr.	\$ 7.00
1 sidewalk cut: 20' x 2 1/2' Dirt - E.S.	
Supervision.	\$ 7.19
	<u>\$239.98</u>

STAND PIPE - T.V.P.
 BUTTIN -
 COVER

Services Remeasured

March 26, 1974

These are corrected long or first measures:

* Service #28067 - 6" Fire Supply:

N x N line Nash Road

184.7

J Service #24118 - 2" Gate:

N x N line Nash Road

127.4

J Service #27869 - 6" Fire Supply:

N x N line Nash Road

162.2

Q Service #27177 - 4" Tapping Gate:

N x N line Nash Road

206.0

Shawmut Ave

