

2112 Acush. Ave.

#28074

October 31, 1969

Albert Poczatek

N. S. Admas St., E. x Mt. Pleasant
St. (East house)

Please install 1" copper service to supply
2 family house. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

E x E line	Mt. Pleasant St.	127.2 ft.
S x N "	Adams St.	6.0 ft.
E x W cor	House	2.0 ft.
S x S line	"	19.0 ft.

Main is 32 ft. S x N line.

Work done September 10, 1970

Partly laid with the drain.

48 ft. - 1" Copper by Owner:	32' out:	16' ins.	
Labor.			\$ 55.44
+1 1" Hays Corporation			8.50
+1 1" Hays Curb Stop.			14.00
+1 Buffalo Stop Box, complete.			10.00
Carting			10.00
B-100 Mueller Tapping Mach. Use			14.00
2 1" Meter cplg.			5.00
Loader Use: 2 hrs. @ 7.00 hr.			14.00
Compressor Use: 1 hr.			6.00
St. cut: 5' x 3' Warrenite @ 1.78	+5.--		<u>13.90</u>
			150.84