

2112 Acushnet Ave.

#28075

October 31, 1969

Albert Początek

N. S. Adams St., E. x Mt. Pleasant
St. (West house)

Please install 1" copper service to supply
2 family house. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

E x E line Mt. Pleasant St.	103.1 ft.
S x N " Adams St.	6.0 ft.
W x E line House	2.6 ft.
S x S line House	19.0 ft.

Main is 32 ft. S x N line.

Work done September 10, 1970

Partly laid with the drain.

48 ft. - 1" Copper by Owner: 32' out: 16' ins.

Labor. \$ 55.44

Pl 1" Hays Corporation 8.50

Pl 1" Hays Curb Stop. 14.00

Pl Buffalo Stop Box, complete. 10.00

Carting 10.00

B-100 Mueller Tapping Machine Use 14.00

2 1" Meter cplg. @ 2.50 ea. 5.00

Loader Use: 2 hrs. @ 7.00 hr.. . . . 14.00

Compressor Use: 1 hr. 6.00

St. cut: 5' x 3' Warr. @ 1.78 L.F. + 5/- = 13.90

150.84