

1014 Dewey St.

November 19, 1969

#28083

Armand Sansoucy

N.E. Cor. Victoria St., ~~+~~ x Church St.

Please install 1" copper service to supply
ranch house. Main to be extended. Meter: inside
cellar wall. \$.50 + rates.

Measures of 1" Curb Stop:

E x E line	Church Street	31.2
S x N	" Victoria Street	7.0
E x W	" House	4.2
S x S	" "	24.0

Main is 36 ft. S x N line

Laid with drain - no street cut

Work done November 26 and December 4, 1969

✓	55' of 1" copper by owner: 36' out. 19' inside	
	Labor.	\$ 27.70
P	1 1" Hays Corporation.	\$ 8.50
P	1 1" Hays Curb Stop.	\$ 14.00
P	1 Buffalo Stop Box, Complete	\$ 10.00
	Carting.	\$ 5.00
	Mueller - E-100 Tapping Machine Use.	\$ 14.00
	2 1" meter couplings @ 2.25 ea	\$ 4.50
	Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
		\$ 97.70

P 1-1" Cop to Cop Cplg used by
WATER DEPT - NO CHARGE

1" Cplg. is 8 ft. from main