

818 Church St.

November 24, 1969

#28087

Pedro San Juan

S. S. Oregon St., E. x Ashley Blvd.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

E x E line Ashley Blvd.	120.9
N x S " Oregon Street	7.0
W x E line House	16.2
W x N " "	26.7

Laid with drain

Main is 18 ft. N x S line

Work done February 11, 1970

41' of 1" copper by owner: 18' ins. 23' out.

Labor. \$ 23.94

P 1 1" Hays Corporation. \$ 8.50

P 1 1" Hays Curb Stop. \$ 14.00

P 1 Buffalo Stop Box, Complete \$ 10.00

Carting. \$ 10.00

Drilling machine use \$ 15.00

2 1" meter couplings @ 2.25 ea. \$ 4.50

Loader use: 2 hrs. @ 7.00 hr. \$ 14.00

P 1 8"x1" Smith-Blair #331 D. S. Saddle. \$ 10.68

\$110.62