

818 Church St.

November 24, 1969

#28088

Pedro San Juan

S. S. Oregon St., E. x Ashley Blvd.

Please install 1" copper service to supply ranch house. Lay with drain. Meter: inside cellar wall.

Measures of 1" Curb Stops:

N x S	line Ashley Blvd.	165.0
N x S	" Oregon St.	7.0
W x E	" House	19.3
N x N	" "	27.0

Laid with drain

Main is 14 ft. N x S line

Work done February 12, 1970

36' of 1" copper by owner: 14' Out, 22' ins.	
Labor. . . . .	\$ 23.94
1 1" corporation - Hays. . . . .	\$ 8.50
1 1" curb stop - Hays. . . . .	\$ 14.00
1 Buffalo stop box, complete . . . . .	\$ 10.00
Carting. . . . .	\$ 10.00
Drilling Machine use . . . . .	\$ 15.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
1 8"x1" Dresser #91 D. S. Saddle . . . .	\$ 13.68
Loader use: 2 hrs. @ 7.00 hr. . . . .	\$ 14.00
	<u>\$113.62</u>