

968 Osgood St.

December 16, 1969

#28095

Leo F. Carreau, Jr.

S. S. Brantwood St., E. x Acush. Ave  
(East house).

Please install 1" copper service to supply  
my home. On existing main. Meter: inside cellar  
wall. \$.50 + rates.

Measures of 1" Curb Stop:

|            |               |           |
|------------|---------------|-----------|
| E x E line | Acushnet Ave. | 326.6 ft. |
| N x S "    | Brantwood St. | 3.9 ft.   |
| W x E "    | House         | 9.0 ft.   |
| N x N "    | House         | 17.9 ft.  |

Main is 14 ft. N x S line.

Work done April 16, 1970

|                                                      |                   |       |
|------------------------------------------------------|-------------------|-------|
| 31 ft. - 1" Copper by Owner:                         | 14' out; 17' ins. |       |
| Labor . . . . .                                      |                   | 46.86 |
| P1 1" Hays Corporation . . . . .                     |                   | 8.50  |
| P1 1" Hays Curb Stop . . . . .                       |                   | 14.00 |
| P1 Buffalo Stop Box, Comp. . . . .                   |                   | 10.00 |
| Carting . . . . .                                    |                   | 10.00 |
| Mueller B-100 Tapping Machine Use. . . . .           |                   | 14.00 |
| 2 - 1" Meter Cplg. @ 2.50 . . . . .                  |                   | 5.00  |
| Loader Use: 2 Hrs. @ 7.00 hr. . . . .                |                   | 14.00 |
| Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr. . . . . |                   | 3.00  |
| St. cut: 6' x 2' Bituminous Gravel. . . . .          |                   | 10.34 |
| @ .89 L.F. + 5.00 . . . . .                          |                   |       |
| Sidewalk cut: 8' x 2' Dirt. . . . .                  |                   | N.E.  |

---

135.70