

Tel. 2-4202

891 Brock Ave.

January 15, 1970

#28100

Dubal Realty Corp.

by Leonard Alfonse

(So. house) W.S. Lowell St., N.x Tark. Hill Rd.

Please install 1" copper service to supply
split entrance home. ~~Lay with drain.~~

Measures of 1" Curb Stop:

N x N line Tarklin Hill Rd.	114.0
E x W " Lowell St.	8.0
S x N Cor. House	17.0
E x E line House	30.0

Main is 18 ft. E x W line.

Work done Feb. 13, 1970

50 ft. of 1" copper by owner: 18' out. 32 ins.	
Labor.	52.68
1 P 1" Hays Corporation.	8.50
1 P 1" Hays Curb Stop.	14.00
1 P Buffalo Stop Box, Complete	10.00
Carting.	10.00
Mueller B-100 Tapping Machine Use.	14.00
2 - 1" Meter couplings @ 2.25 ea.	4.50
Loader use: 2 hrs. @ 7.00 hr.	14.00
Compressor use: 1 hr. @ 6.00 hr.	6.00
1 Sidewalk cut: 13' x 2½' Dirt W.S.	N.C.
1 Street cut: 5' x 2½' Warrenite	
@ 1.78 L.F. + 5.00	13.90
	147.58